





| ID | Task Name | Duration | Start | Finish |
|----|--|----------|--------------|--------------|
| 41 | Milestone - Issued For Construction Documents Complete | 0 days | Fri 07/05/19 | Fri 07/05/19 |
| 42 | MAJOR SUBCONTRACTOR TENDER EVENTS / AWARDS | 74 days | Mon 05/06/19 | Thu 08/15/19 |
| 43 | Demolition | 10 days | Mon 05/06/19 | Fri 05/17/19 |
| 44 | Foundations | 10 days | Mon 06/10/19 | Fri 06/21/19 |
| 45 | Superstructure Structural Steel & Metal Deck | 10 days | Mon 06/10/19 | Fri 06/21/19 |
| 46 | Building Envelope Trades Roof & Ext Walls | 20 days | Mon 07/08/19 | Fri 08/02/19 |
| 47 | Building Interior Trades, GWB, Flooring, Painting | 20 days | Mon 07/08/19 | Fri 08/02/19 |
| 48 | Mechanical Trades | 15 days | Mon 07/08/19 | Fri 07/26/19 |
| 49 | Electrical Trades | 15 days | Mon 07/08/19 | Fri 07/26/19 |
| 50 | Site Trades (Excavation, Utilities, U/G, Conc, Paving, Landscaping) | 25 days | Mon 07/08/19 | Fri 08/09/19 |
| 51 | Milestone - Final Budget Complete & Approved | 0 days | Thu 08/15/19 | Thu 08/15/19 |
| 52 | CONSTRUCTION PERIOD & PHASING PLAN | 529 days | Mon 03/25/19 | Thu 04/01/21 |
| 53 | Phase 1 - Relocate Childminding to Alley | 12 days | Mon 03/25/19 | Tue 04/09/19 |
| 54 | Minor Safety Modifications to Alley | 10 days | Mon 03/25/19 | Fri 04/05/19 |
| 55 | Relocate Childminding to Alley | 2 days | Mon 04/08/19 | Tue 04/09/19 |
| 56 | Phase 2 - Demolition and Reconstruction of Fitness & Multi-Sport Locker Area | 80 days | Mon 03/25/19 | Fri 07/12/19 |
| 57 | Early Works Tender / Award Process | 15 days | Mon 03/25/19 | Fri 04/12/19 |
| 58 | Relocate Existing Boys / Girls / Family Change Rooms to Temporary Existing Hockey Change Room(s) | 1 day | Tue 04/23/19 | Tue 04/23/19 |
| 59 | Demolition | 5 days | Wed 04/24/19 | Tue 04/30/19 |
| 60 | Construct New Fitness & Multi-Sport Lockers | 50 days | Wed 05/01/19 | Tue 07/09/19 |
| 61 | Relocate Old Fitness to New Fitness | 2 days | Wed 07/10/19 | Thu 07/11/19 |
| 62 | GRAND OPENING OF NEW FITNESS & MULTI-SPORT LOCKER AREA | 1 day | Fri 07/12/19 | Fri 07/12/19 |
| 63 | Phase 3 - Major Exterior Alterations to the Facility | 215 days | Mon 07/15/19 | Fri 05/08/20 |
| 64 | 3A New Braemar Ballroom & Gymnasium & Spa | 215 days | Mon 07/15/19 | Fri 05/08/20 |
| 65 | Demolition of Existing 2nd Floor Structure | 20 days | Mon 07/15/19 | Fri 08/09/19 |
| 66 | Construction of new Braemar Ballroom & Gymnasium & Spa | 195 days | Mon 08/12/19 | Fri 05/08/20 |
| 67 | Construction of New Spa Base Building | 130 days | Mon 08/12/19 | Fri 02/07/20 |
| 68 | 3B New Link Building for Childminding & Ladies Locker Room Expansion | 185 days | Mon 07/22/19 | Fri 04/03/20 |
| 69 | Demolition of Existing Site Finishes | 15 days | Mon 07/22/19 | Fri 08/09/19 |
| 70 | Construction of New Link Building | 170 days | Mon 08/12/19 | Fri 04/03/20 |
| 71 | 3C New Tennis Facility | 169 days | Mon 08/12/19 | Thu 04/02/20 |
| 72 | Demolition of Existing Site Finishes | 10 days | Mon 08/12/19 | Fri 08/23/19 |
| 73 | Construction of New Tennis Facility | 158 days | Mon 08/26/19 | Wed 04/01/20 |
| 74 | GRAND OPENING OF NEW TENNIS FACILITY | 1 day | Thu 04/02/20 | Thu 04/02/20 |
| 75 | 3D Expansion of Rear Men's Locker Room, Gymnastics & Arena Viewing Area | 90 days | Mon 08/12/19 | Fri 12/13/19 |
| 76 | Demolition of Existing Structure | 10 days | Mon 08/12/19 | Fri 08/23/19 |
| 77 | Construction of New Structure | 80 days | Mon 08/26/19 | Fri 12/13/19 |
| 78 | Phase 4 - Major Interior Modifications to the Facility | 339 days | Mon 12/16/19 | Thu 04/01/21 |
| 79 | 4A New Main Floor Mens Locker Room | 57 days | Mon 12/16/19 | Tue 03/03/20 |
| 80 | Relocate Main Floor Mens Lockers Room to Existing Upper Men's Locker | 1 day | Mon 12/16/19 | Mon 12/16/19 |
| 81 | Demolish Existing Mens Locker Room | 10 days | Tue 12/17/19 | Mon 12/30/19 |



| Task Name | Duration | Start | Finish | Oct '18 | Nov '18 | Dec '18 | Jan '19 | Feb '19 | Mar '19 | Apr '19 | May '19 | Jun '19 | Jul '19 | Aug '19 | Sep '19 | Oct '19 | Nov '19 | Dec '19 | Jan '20 | Feb '20 | Mar '20 | Apr '20 | May '20 | Jun '20 | Jul '20 | Aug '20 | Sep '20 | Oct '20 | Nov '20 | Dec '20 | Jan '21 | Feb '21 | Mar '21 | Apr '21 | May '21 | Jun '21 | Jul '21 | Aug '21 | Sep '21 | Oct '21 | Nov '21 | Dec '21 | Jan '22 | | |
|-----------|--|----------|--------------|--------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|--|--|
| 82 | Construct New Main Floor Mens Locker Room | 45 days | Tue 12/31/19 | Mon 03/02/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 83 | GRAND OPENING OF NEW MAIN FLOOR MENS LOCKER ROOM | 1 day | Tue 03/03/20 | Tue 03/03/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 84 | 4B Gymnastics, Tennis and Badminton Viewing Areas | 57 days | Mon 12/16/19 | Tue 03/03/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 85 | Selective Demolition | 1 day | Mon 12/16/19 | Mon 12/16/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 86 | Demolish Existing Mens Locker Room | 10 days | Tue 12/17/19 | Mon 12/30/19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 87 | Construct New Second Floor Mens Locker Room | 45 days | Tue 12/31/19 | Mon 03/02/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 88 | GRAND OPENING OF NEW SECOND FLOOR MENS LOCKER ROOM | 1 day | Tue 03/03/20 | Tue 03/03/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 89 | 4C New Second Floor Mens Locker Room | 57 days | Wed 03/04/20 | Thu 05/21/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 90 | Relocate Temporary Mens Locker Room to New Main Floor Mens Locker | 1 day | Wed 03/04/20 | Wed 03/04/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 91 | Demolish Existing Mens Locker Room | 10 days | Thu 03/05/20 | Wed 03/18/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 92 | Construct New Second Floor Mens Locker Room | 45 days | Thu 03/19/20 | Wed 05/20/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 93 | GRAND OPENING OF NEW SECOND FLOOR MENS LOCKER ROOM | 1 day | Thu 05/21/20 | Thu 05/21/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 94 | 4D New Physiotherapy and Spa | 57 days | Mon 01/27/20 | Tue 04/14/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 95 | Partial Demolition of Existing Back of House | 10 days | Mon 01/27/20 | Fri 02/07/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 96 | Interior Improvements to New Spa and Physiotherapy Space | 44 days | Mon 02/10/20 | Thu 04/09/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 97 | Relocation Physiotherapy to New Space | 2 days | Fri 04/10/20 | Mon 04/13/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 98 | GRAND OPENING OF NEW PHYSIOTHERAPY AND SPA | 1 day | Tue 04/14/20 | Tue 04/14/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99 | 4E New Childminding Space | 43 days | Mon 02/10/20 | Wed 04/08/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 100 | Construction of New Childminding Space | 40 days | Mon 02/10/20 | Fri 04/03/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 101 | Relocate Childminding to New Permanent Childminding Space | 2 days | Mon 04/06/20 | Tue 04/07/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 102 | GRAND OPENING OF NEW CHILDMINDING | 1 day | Wed 04/08/20 | Wed 04/08/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 103 | 4F New Ladies Locker Room | 57 days | Mon 02/10/20 | Tue 04/28/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 104 | Relocate Ladies Locker Room to Existing Upper Men's Locker Room | 1 day | Mon 02/10/20 | Mon 02/10/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 105 | Demolish Existing Ladies Locker Room | 10 days | Tue 02/11/20 | Mon 02/24/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 106 | Construct New Ladies Locker Room | 45 days | Tue 02/25/20 | Mon 04/27/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 107 | GRAND OPENING OF NEW CHILDMINDING & LADIES LOCKER | 1 day | Tue 04/28/20 | Tue 04/28/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 108 | Phase 5 - New Administration / Lower Kitchen / Back of House | 131 days | Wed 04/08/20 | Wed 10/07/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 116 | Phase 6 - Second Floor Member Lounge, Dining, Kitchen, Café, Gymnasium, Braemar Room Interior Construction | 140 days | Thu 09/10/20 | Wed 03/24/21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 117 | Relocation of Kitchen Services to Café Space from Lower Kitchen | 5 days | Thu 09/10/20 | Wed 09/16/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 118 | Demolition | 15 days | Thu 09/17/20 | Wed 10/07/20 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 119 | Construction of New Space | 120 days | Thu 10/08/20 | Wed 03/24/21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 120 | Final Cleanup and Demobilizations | 20 days | Thu 03/04/21 | Wed 03/31/21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121 | GRAND OPENING OF THE NEW ROYAL GLENORA | 1 day | Thu 04/01/21 | Thu 04/01/21 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |